

# EXECUTION STRATEGY & TIMELINES

## Milestone Deployment Blueprint

Constructing and Commissioning the Closed-Loop Bio-Thermal Facility | Mpumalanga



# The Staggered Construction Thesis

A high-yielding facility cannot be constructed simultaneously. Executing through structured, consecutive civil, electrical, and biological validation gates prevents operational capital loss.



## Infrastructure Security

Civil shells and precise concrete gradients must be strictly verified before high-value bio-solar assets are exposed on site.




## Dry Testing Protocol

Nursery floor steam manifolds and automated winches undergo a full 14-day dry calibration run prior to first batch introductions.



# The 6-Month Execution Journey





# Phase 1: Structural Civil Framework

## Groundbreak & Envelope Enclosure

Focuses on laying down robust masonry foundations, structural portals, and thermal envelope shells designed to block exterior highveld storms.

- ✓ **Month 1:** Site clearing, earthworks, and pouring raw concrete slab foundations.
- ✓ **Month 2:** Erecting steel frames and double-skin masonry brick dividers.
- ✓ **Month 3:** Securing 50mm PIR roof sheets, storm winches, and slatted flooring.



### Structural Baseline

Establishes weather-tight enclosures and precise 2% drainage slopes, preventing moist air pools before any electrical equipment enters.



# Phase 2: Bio-Solar & Thermal Sync

## Energy & Plumbing Integration

Deploying the off-grid power core and plumbing the co-generation loops that provide night-time floor warmth and generator volts.

- ✓ **Month 4:** Installing high-yield solar panels, 30kW inverters, and LFP battery packs.
- ✓ **Month 5:** Assembling anaerobic biogas tanks and plumbing subsurface steam manifolds under nursery pods.



### The Energy Sync

Verifies the hybrid microgrid operates in perfect harmony, channeling boiler steam heat directly underneath the piglet sleeping zones.



## Phase 3: Pre-Launch & Livestock Load

Month 6 is dedicated exclusively to deep system sanitization, dry testing under cold environments, and biological loading sequences.



### Deep Sterilization

High-pressure chemical wash of walls and drinkers, locking down biosecurity boundaries.



### Sensor Stress Run

Running the LoRaWAN gateways to check auto-winch triggers and sub-floor heat valves.

PRESTIGE COSMIC VENTURE



### First Livestock Wave

Loading 5,760 day-old chicks and 160 weaners into sterilized compartments.



# Consolidated Gantt Milestones

| Implementation Phase | Core Deliverable Entries                                   | Target Duration | Validation Sign-off Gate     |
|----------------------|------------------------------------------------------------|-----------------|------------------------------|
| Civil & Concrete     | Concrete slabs, masonry walls, PIR roofing, slatted floors | Weeks 1 - 12    | Civil Engineer Verification  |
| Bio-Solar Power      | 30kW/30kWh BESS, solar roof arrays, biogas manifolds       | Weeks 13 - 20   | Microgrid Lead Certification |
| Biosecurity & IoT    | Shower locks, gateway sensor loops, sanitization           | Weeks 21 - 24   | Biosafety Steward Clearance  |
|                      |                                                            |                 |                              |
|                      |                                                            |                 |                              |



# Critical Path & Core Bottlenecks

## Dependency Management

Operational failures occur when parallel timelines collapse. We identify and tightly manage three critical path dependencies:

- ✓ **Water Synchronization:** Solar boreholes must be functional by Month 2 to supply water for concrete curing.
- ✓ **Sump Topography:** Pouring the 2% sub-floor slope perfectly is vital before framing slats.
- ✓ **BESS Inverter Calibration:** Must sync with the biogas engine generator prior to cold brooding trials



### Bottleneck Defense

A 2-week buffer is factored into the BESS installation schedule to absorb international shipment customs bottlenecks.



# Contractor & Labor Allocation

| Engineering Trade Team | Primary Responsibility Scope                     | Lead Lead Engineer         | Local Labor Empowerment          |
|------------------------|--------------------------------------------------|----------------------------|----------------------------------|
| Civil Construction     | Excavations, structural slabs, partition masonry | Lead Structural Mason      | 12 Kinross local youth builders  |
| Energy Microgrids      | Solar arrays wiring, BESS, biogas GenSet         | Renewable Integration Lead | 4 Regional technical apprentices |
| Bio-Thermal Plumbing   | Water towers, steam manifolds, digester hookup   | Senior Hydrology Lead      | 6 Secunda apprentice plumbers    |



# OPERATIONAL READINESS IN MOTION

## 6 Months to Zero-Grid Food Independence

[Lwandile.Projects@Industrial-Precision.com](mailto:Lwandile.Projects@Industrial-Precision.com)

**Precision Alliance Engineering Timelines | Mpumalanga**